BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Developments works to be under taken in Ward No:05 M of BBMP around solid waste disposal processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura
2	Estimate cost / Amount	Rs.1250.00 Lakhs
3	Name of Contractor	Sri.A.G.NARAYANASWAMY
4	Amount of Contract	105752446
5	Agreement No	02/2021-2022, Dated: 26-05-2021
6	No. and date under which the work order has been issued	02/2021-2022, Dated: 26-05-2021
7	Time limit originally fixed for completion	9 Months (upto 25-02-2022)
8	Date of application by the contractor for granting extension	25-02-2022
9	Date of receipt of application in the sub-division office	25-02-2022
10	Extension granted if any:	Nil
	1. From	-
	2. To	-
11	Work carriedout by the contractor during the original period stipulated in contract	58783652
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	58783652

Scanned by TapScanner

14	Time now applied for	30-06-2022 (125 days)
15	Date of recommending time limit applied	30-06-2022 (125 days)
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	46968794
18	Probable time required for completion of remaining work	30-06-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to, delay in laying Water supply and UGD Pipe lines from BWSSB and Covid-19
22	Recommendation of Executive Engineer	Work delayed due to, delay in laying Water supply and UGD Pipe lines from BWSSB and Covid-19 EOT may be accorded till 30-06-2022(125 days) without levying penalty for the contractor.

Assistant / Junior Engineer
Byatarayanapura Sub Division, BBMP

Executive Engineer, Byatarayanapura Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst Executive Engineer
Byatarayanapura Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

Scanned by TapScanner